134	Supply Exhaust fan if 1440 RPM of (12") size with dracket blades complete for light duty suitable to -oerate on 230V 50Hz, supply complete as per specifications and directions of the Engineer in charge	each	4.00
135	Fabricating supplying and mounting MS box made out ...SWG suitable for floor I wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete . 14SWG	Sqcm	1.00
136	Supplying .....amps rated 3phase with neutral bus bar using required capacity electrolytic aluminum strips covered with heat shrinkable coloured PVC sleeve, mounted on phenoliciFRP/DMC insulator which are mounted on powder coated 40x6mm M.S.flat frame work in existing panel board. The bus bar shall have suitable holes for termination of incoming and outgoing cables as per IS specification with necessary bolts, nuts and washers etc., complete. 1000Amps 4x75x10mm Alluminium Strips. complete as per specifications and directions of the Engineer in charge	Each	2.00
137	Supplying and fixing angle iron frame work iabricated out of M.S. angle iron.. and M.S. flat ... with bolts, washers etc.,and painted with 2 coats of red oxide and then two coats of approved paint. 75x75x6mm.complete as per specifications and directions of the Engineer in charge	No	4.00

Scanned by TapScanner

153	Supplying of dustbin for collection of dry and wet waste for segregation, (Fiber dustbin Modern Type 3.0-3.75 Ft) inclusive of all taxes and transportation charges as per the direction of Engineer in Charge (Data approved rate)	Each	2.00
EIRL-4	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on wellprepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406	Cum	287.18
EIRL-5	KSRB 7.14 : Providing, fabricating, assembling and fixing in position aluminium partitions using sections in combination of plain, single grove and double grove as per requirements for the frames of overall size 101.6mm x 44.45mm, 3.18mm.thick having section weight, plain sections 2.40kg/m single grove section 2.541kg/m. and double grovesection 2.683 kg/m and bottom 46 kg/m; aluminium louvres of size 77.6mmx27.6mm 1.7mm. thick section weight 0.483kg/m; bottom portions provided with 12mm. thick prelaminated sheet both side of approved colour lamination exterior grade; aluminium sections of mat finish or glossy finish using section, spacing of vertical member shall not exceed 0.6 m. c to c; sections are cut to the required lengths, joints mitered and corners grinded subdividing frames tennoned and rivetted to the frames, the assembled frame should be stiffened with corner angles stripped and fixed with screws, rawl plugs and teak wood gutties to R.C.C.columns or masonry on sides, R.C.C. lintels or beams at top and floor at bottom, including cutting chistling and making good with cement mortar to match the surface, providing and fixing bottom panel filled with the materials to a height of 0.9m. from floor	Sqm	29.88

Scanned by TapScanner

	angles, strips and fitted with screws, rawl plugs or teakwood gutties to R.C.C. columns or masonry on sides. beams and flooring in bottom. including cutting, chistling and making good with cement mortar to match the surface; all the frames throughly cleaned free from rust, scale, or dirt including cost of materials, fixtures, labour and HOM complete as per specifications -do- using aluminium section powdered coated to a minimum of 60-70 microns with exterior durable pure polyester grade powder ofapproved quality		
EIRL-8	Providing and fixing Turbo Exhuast fan at the height of 11m making holes for fixing in roof sheets including all fixtures and labour charges and ceileng	No	8.00
EIRL-9	Providing and Fixing LED LIGHTS Of length 0.9m including nets and bolts fixed over Exsiting pipe inclusive of labour charges etc	No	55.00
EIRL-10	Supplying and fixing Net pole total weight 200KG Material used :Carborudum poles guage 14gauge ,Top wheel type metal,Paint type EpoxyPainting Movable type Portable on wheels Height 5.1Ft Tappered box with Yonex Standard Net as per specification etc complete includiing transporation installation at site	No	4.00
EIRL-11	Providing and fixing windows blinds including top aluminium chanel with bearing 4inches fabric stripes with handling rod gear and total operating systems .The price inclusive of GST Transportion and installation complete as per the Direction in charge	Sqm	46.62
EIRL-12	Providing and fixing Stainless steel 304 grade for staircase railings, balconies, ramps with hand rail, 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications	Sqm	3.36

Scanned by TapScanner

With Respect to the above Subject, ,we have inspected the work and the Quality of above mentioned items of the work was found to be completed satisfactorily

PREETHI CAD CONSULTING ENGINEERS PVT. LTD. BANGALORE

With Regards

Thanking You

Scanned by TapScanner